

35 W. Bank St. Street, FDL Construction Schedule
Workdays: Tuesdays and Saturdays 8am to 4pm

Week	Date	DAY	WORK SCHEDULED	Crew Size/ Site Leader	Devotion / Crew Leader	FOOD	Group
	4.18.09	Sat.	GROUND BREAKING at 11:00 a.m.to 12:00 p.m.	All invited	PR. Hastings		
1	4.27.09	Mon.	Excavate (any time this week per contractor)	Contractor - Simon			
2	5.4.09	Mon.	Pour footings - foundation -electrical any time this week	Contractor			
			INSPECTION				
3	5.9.09	Sat.	Foam foundation - Build Headers	10/Whitty	Pr. Routh /Lori	Restore Brat Fry	Women Build = Full Lowe's
	5.11.09	Mon.	Backfill; Set dumpster & port-a-potty any time this week	Contractor - Simon			
	5.16.09	Sat.	Set basement beam - posts	10/Whitty	Jim	Schmitz	Schmitz FULL
4	5.19.09	Tues.	Frame exterior walls	6/Whitty	/Jim	Covenant UMC Donna Born	Full
	5.23.09	Sat.	Finish framing exterior walls	15/Whitty	G.Weigel /Ben	Culvers East Johnson	Masons (G.Weigel)
5	5.26.09	Tues	Frame exterior walls	15/Whitty	Dennis H /Jim	DQ West (Steven)	Full / Festival Foods
	5.30.09	Sat.	Roof sheeting	15/Whitty	/Jessica	FirstPresbyterian Church	Need 3
6	6.2.09	Tues.	Finish shingle roof	15/Whitty	Dennis H /Ben	Grace Christian	Need 6
	6.6.09	Sat.	Tyvek wrap and Frame interior walls	15/ Whitty	Salem Church /Ben	Salem Church Mens Fellowship	FDL Evening Optimist
7	6.9.09	Tues.	Finish windows, Soffit & Fascia	10/Whitty	Dennis H /Jim	Helen Paquin	Need 2
	6.13.09	Sat.	Make-up date - Not Working	no	no	no	Walleye Weekend
8	6.16.09	Tues.	Pour basement floor & porches anytime this week Half Day	10/Whitty Contractor	Dennis H /Jim	A&W	Need 1
	6.20.09	Sat.	Siding - Finish Soffit & Fascia	10/Whitty	Lori S.	Citizens First CU	Citizens First CU
9	6.23.09	Tues.	Siding - basement steps - Caulk & Foam /Half Day (Heat)	10/Whitty	Dennis H /Jim	StMatt/Martin/ Kilian	Need 1
	6.27.09	Sat.	Siding - Insulate - Vapor Barrier - Set porch posts Mechanical - electrical - plumbing - Contractors	15/Whitty	Sr. Rita/Kathy	Barb Schmitz / Kathy	Immanuel Trinity + 3
10	6.30.09	Tues.	Remove from schedule - cancelled day	10/Whitty	Dennis H /Jim		Not Need

35 W. Bank St. Street, FDL Construction Schedule
Workdays: Tuesdays and Saturdays 8am to 4pm

Week	Date	Day	WORK SCHEDULED	Crew Size/ Site Leader	Devotion / Crew Leader	FOOD	Group
	7/4/09	Sat.	Holiday - no work!	None	--		Holiday
11	7.7.09	Tues.	Finish vapor barrier, siding & soffit	10/Whitty	Aaron/Aaron G.	Nick 'n Willy's	Full
	7.11.09	Sat.	Insulate attic, stain windows and door jams	10/Whitty	/Terry	Pizza Ranch	Need 1
12	7.14.09	Tues.	Make up day - Drywall per contractor any time this week		--	--	No need
	7.18.09	Sat.	Prime Painting , stain windows and door jams	15/Whitty	/Jessica	Culvers - Hwy 23 West	Ideal Chiropractic
			Gutters Install	Contractor			
13	7.21.09	Tues.	Landscaping - Finish coat interior paint & stain	15/Whitty	Dennis /Wayne	US Bank	US Bank
	7.25.09	Sat.	Interior Doors; Finish Grade	15/Whitty	/Sam	Sons of Zebedee	Need 2, St. John's Lutheran (New Fane)
14	7.28.09	Tues.	Landscape - seed & straw lawn - clean up	10/Sippel	Dennis H/ Rod	Sons of Zebedee	Need 1
	8.1.09	Sat.	Trim; Cabinets	15/Whitty	Jessica	StMatt/Martin/ Kilian	Altrusa
15	8.4.09	Tues.	Trim; Cabinets	4/Whitty	Dennis H/Jim	Community Ch	Full
	8.8.09	Sat.	Counter tops; Finish plumbing; Closet shelving	4/Whitty	/Don		Full +5
			Driveway approach & Sidewalk	Contractor			
16	8.11.09	Tues.	Mulch, touch-up paint, putty nail holes, seal/stain porch, hood & vent, stair rail & storm doors install	10/Whitty	Dennis H/Steve	Gilles (Jim)	Target Team
	8.15.09	Sat.	Accessories - Carpet installed	10/Whitty	/		Need 2
			Driveway	Contractor			
17	8.18.09	Tues.	Make-up day		/ Steve		Target Team
	8.22.09	Sat.	Clean-up final	15/Whitty	/		No need
			FINAL INSPECTION				
	8.29.09	Sat.	Dedication Ceremony	EVERYONE WELCOME	11:00 - 12:00		