

11	6/19/10	Sat	Insulate Walls; Front Porch Railing	10/Howard Gilbert	/	First Presbyterian	
	6/22/10	Tues	Vapor Barrier; Finish Front Porch; Misc. Extras	10/Howard Gilbert	/Miller & Wamser		
	6/23/10	Wed	Drywall	Contractor			
12	6/26/10	Sat	NO WORK (GroundBreaking at 459 S Military RD)	-----			
	6/29/10	Tues	Priming & Painting	Dave Stoffel	/ Sara Miller	Tom & Karen Kochs	Full/Thrivent Luth A
13	7/3/10	Sat	NO WORK (Holiday Weekend)	-----	/		
	7/6/10	Tues	Finish Painting; Window Stain	Don Whitty/Dave Stc	/ Sara Miller		
14	7/10/10	Sat	Insulate Attic	6/Don Whitty	/ Marcia Snyder		
	7/12/10	Mon	Kitchen & Bath Flooring	Contractor	-----		
	7/13/10	Tues	Make-Up Day (Don's Birthday)	-----	/ Sara Miller		
15	7/17/10	Sat	Start Cabinets; Front Porch Stairs; Retaining Wall	10/Don Whitty	/ Joe Lange		
	7/20/10	Tues	Finish Carpentry; Complete Retaining Wall	6/Don Whitty	/ Sara Miller	Grace Christian	Full
16	7/24/10	Sat	Plantings (Half Day)	Don Whitty			Morning Kiwanis (B
	7/26/10	Mon	Closet Shelving & Carpeting / Advanced Closets	Paul Loderhose	-----		
	7/27/10	Tues	Misc. Odds & Ends	4/Don Whitty	/ Sara Miller		Full/Dental Assoc.
17	7/31/10	Sat	Seed & Straw / MLS Landscaping	Mike Sippel			Full?
	8/3/10	Tues	Misc.	-----	/ Sara Miller		
18	8/7/10	Sat	Cleanup (Half Day)	10/Don Whitty	Im Trinity /		Full/Immanuel Trini
	8/21/10	Sat	Dedication	All Invited	Sr. Judith Schmidt		

Culvers
5/15 6/1

Mike Peterson

SSOC

onnie Baerwald

eric.serrano@nmfn.com team???

ty (Terry Morris)