

245 7th Street - Construction Schedule

Workdays: Tuesdays and Saturdays from 8:00 AM to 4:00 PM

Week	Date	Day	Work Scheduled	Crew Size/Site Leader	Devotion/Crew Leader	Food
	4/10/2010	Sat	Ground Breaking	All Invited		
1	4/12/2010	Mon	Excavate (any time this week per contractor)	Contractor	-----	
2	4/19/2010	Mon	Pour Footings - foundation-electrical any time this week	Contractor	-----	
			INSPECTION			
3	4/27/2010	Tues	Foam Foundation; Build Headers	10/Need Leader		
	4/29/2010	Thur	Deliver Porta-Pottie and Dumpster	Contractor	-----	
4	5/1/2010	Sat	Set Basement Beam & Posts; Start Floor System	12/Need Leader		
	5/4/2010	Tues	Finish Floor System; Frame Exterior Walls	10/Need Leader		
5	5/8/2010	Sat	Frame Exterior Walls	Women's Build		
	5/11/2010	Tues	Finish Framing Exterior Walls; Start Roof System	12/Need Leader		
6	5/15/2010	Sat	Roof Sheeting; Start Framing Interior Walls	12/Need Leader		
	5/18/2010	Tues	Make-Up Day			
7	5/22/2010	Sat	Interior Wall Framing; Shingling	12/Need Leader		
	5/25/2010	Tues	tyvek wrap; Install Windows	10/Need Leader		
8	5/29/2010		Memorial Weekend - No Work	-----		
	6/1/2010	Tues	Soffit & Facia; Start Siding	12/Need Leader		
9	6/5/2010	Sat	Finish Soffit & Facia; Continue Siding	12/Need Leader		
	6/7/2010	Mon	Pour Basement Floor & Porch During Week	-----		
	6/8/2010	Tues	Finish Siding	10/Need Leader		
10	6/12/2010	Sat	NO WORK (Walleye Weekend)	-----		
	6/15/2010	Tues	Basement Steps; Insulate	10/Need Leader		

11	6/19/2010	Sat	Insulate Walls; Front Porch Railing	10/Need Leader		
	6/22/2010	Tues	Vapor Barrier; Finish Front Porch; Misc. Extras	10/Need Leader		
	6/23/2010	Wed	Drywall	Contractor	-----	
12	6/26/2010	Sat	NO WORK (Ground Breaking for Other Build)	-----		
	6/29/2010	Tues	Priming & Painting	U.S. Bank		
13	7/3/2010	Sat	NO WORK (Holiday Weekend)	-----		
	7/6/2010	Tues	Finish Painting; Window Stain	To Be Determined		
14	7/10/2010	Sat	Insulate Attic	6/Need Leader		
	7/12/2010	Mon	Kitchen & Bath Flooring	Contractor	-----	
	7/13/2010	Tues	Make-Up Day (Don's Birthday)	-----		
15	7/17/2010	Sat	Start Cabinets; Front Porch Stairs; Retaining Wall	10/Need Leader		
	7/20/2010	Tues	Finish Carpentry; Complete Retaining Wall	6/Need Leader		
16	7/24/2010	Sat	Plantings (Half Day)	To Be Determined		
	7/26/2010	Mon	Closet Shelving & Carpeting	Contractor	-----	
	7/27/2010	Tues	Misc. Odds & Ends	4/Need Leader		
17	7/31/2010	Sat	Seed & Straw	To Be Determined		
	8/3/2010	Tues	Misc.	-----		
18	8/7/2010	Sat	Cleanup (Half Day)	10/Need Leader		
	8/21/2010	Sat	Dedication	All Invited		

